

## Bond Expenditures Through August 2017

### Secondary Bond Expenditures

School	Construction	Technology	Soft Costs	TOTAL
HS District	25,803	1,448,224	799,742	<b>\$2,273,770</b>
Big Sky	761,357	91,727	60,509	<b>\$913,592</b>
Hellgate	2,260,054	285,655	1,838,070	<b>\$4,383,778</b>
Seeley	1,768,566	8,456	228,303	<b>\$2,005,325</b>
Sentinel	556,716	108,713	173,805	<b>\$839,234</b>
Stadium	2,382,992	0	81,851	<b>\$2,464,843</b>
Vo-Ag	113,689	2,571	76,705	<b>\$192,965</b>
Willard	0	1,316	47,572	<b>\$48,889</b>
<b>TOTAL</b>	<b>\$7,869,177</b>	<b>\$1,946,662</b>	<b>\$3,306,557</b>	<b>\$13,122,395</b>

Remaining: **\$56,877,605**

### Elementary Bond Expenditures

School	Construction	Technology	Soft Costs	TOTAL
EL District	32,400	1,730,015	1,239,654	<b>\$3,002,068</b>
Chief Charlo	127,485	81,499	48,615	<b>\$257,598</b>
Cold Springs	10,750	2,322	1,284,501	<b>\$1,297,573</b>
Franklin	9,610,594	116,260	834,538	<b>\$10,561,392</b>
Hawthorne	247,494	1,808	33,234	<b>\$282,535</b>
Jefferson	332,804	33,456	113,242	<b>\$479,502</b>
Lewis & Clark	84,706	2,322	19,000	<b>\$106,029</b>
Lowell	9,768,140	88,372	896,438	<b>\$10,752,950</b>
Meadow Hill	245,330	39,470	33,565	<b>\$318,364</b>
Mount Jumbo	0	46,817	0	<b>\$46,817</b>
Paxson	1,506,493	63,369	222,273	<b>\$1,792,135</b>
Porter	325,698	6,512	31,851	<b>\$364,061</b>
Rattlesnake	4,280,840	83,803	479,020	<b>\$4,843,663</b>
Russell	0	2,322	113,606	<b>\$115,928</b>
Washington	204,257	40,313	703,996	<b>\$948,565</b>
<b>TOTAL</b>	<b>\$26,776,990</b>	<b>\$2,338,658</b>	<b>\$6,053,530</b>	<b>\$35,169,179</b>

Remaining: **\$52,830,821**

### District Bond Expenditure Totals

Construction	Technology	Soft Costs	TOTAL
<b>\$34,646,167</b>	<b>\$4,285,321</b>	<b>\$9,360,087</b>	<b>\$48,291,574</b>